

GRANGER

ADVANCE THE ART OF BUILDING

CONSTRUCTION
UPDATE

February 7, 2023

2020

BOND

CHARLOTTE PUBLIC SCHOOLS



Phase II – CHS Sitework, Additions & Renovations



Completed Since Last Update:

- Structural Steel
- Slab on Grade – Corridor & Storage/Bathrooms



Work In Progress:

- Plumbing Tunnel Work
- Brick Veneer
- Interior Masonry Walls
- Portal Construction



Upcoming work:

- Roofing
- Slab on Grade – Gym & Multipurpose Room
- Interior Door Frames
- Furring for Future EIFS Façade

Phase II – GES Sitework, Additions & Renovations



Completed Since Last Update:

- Structural Block Walls
- Structural Steel

Work In Progress:

- Underground Mech, Elec, & Plumbing

Upcoming work:

- Corridor Slab on Grade Pour
- Roofing
- Brick Veneer



Phase II – WES Sitework, Additions & Renovations



Completed Since Last Update:

- Temporary Egress Work
- Underground Rough-In
- Add 'l Grading

Work In Progress:

- Rough-In Mech, Elec, Plumbing
- Structural Block

Upcoming work:

- Structural Block
- Portal Construction
- Precast Roof Plank
- New Egress on Existing Building



Tennis Courts, Concession Building & ALC



Completed Since Last Update:

- N/A

Work In Progress:

- ALC Exterior Fencing work is in progress

Upcoming work:

- Tennis Court Light Pole Replacement (Spring 23)
- Tennis Court Fencing/Surface Items(Spring 23)



Phase II – WECC Sitework

Complete



Phase II – Service Center Sitework



Complete

