

GRANGER

ADVANCE THE ART OF BUILDING

2020

BOND

CHARLOTTE PUBLIC SCHOOLS

CONSTRUCTION
UPDATE

FEBRUARY 2022



Tennis Courts & Concession Building



Completed Since Last Update:

- Concession Rolling Coil Door Installation
- Tennis Court Gates



Upcoming Work:

- Tennis Punch List Completion
 - **Surface Coating Touch Ups Spring '22**



Agricultural Learning Center –LAST UPDATE



WELCOME TO
CHARLOTTE
SCHOOL
OF THE ORCHARD

Agricultural Learning Center – NEW WORK



Completed Since Last Update:

- Roofing
- Lean-To Concrete
- Masonry
- Exterior Wall Framing & Sheathing
- Exterior Wall Soffits
- Framing, Insulating, & Sheathing Interior Walls & Loft
- Overhead Doors
- Electrical & Plumbing Rough-Ins
- Set Stairs
- Interior Door Frames



Agricultural Learning Center – NEW WORK



Work In Progress:

- Drywall
- Metal Ceiling
- Plumbing & Electrical Fixtures
- Fire Alarm
- Doors and Window
- Concrete Stoop & Feed Bin Pad



Upcoming Work:

- Sitework
- Paint
- FRP
- Exterior Metal Siding



Phase II - Sitework, Additions & Renovations



- **Pre-Bid Meeting & Site Walks Held on** **02.03.2022**
- **Pre-Bid Addendum No.01 will be Released** **02.11.2022**
 - This addendum will cover any Pre-Bid RFI & Constructability review questions sent to TMP up until 02.08.2022
- **Pre-Bid Addendum No.02 will be Released** **TBD**
 - This Addendum would cover any RFI's Post Addendum No.01 release if needed
- **Bids Due @ 2:00PM** **02.22.2022**
 - Virtual Bid opening to commence at 2:15PM after we have received all of the Bids for each bid category