

GRANGER

ADVANCE THE ART OF BUILDING

CONSTRUCTION
UPDATE

May 2022

2020

BOND

CHARLOTTE PUBLIC SCHOOLS



Tennis Courts, Concession Building & ALC



Completed Since Last Update:

- Punch List Items – At Concessions
- ALC Inspections (all Passed)
- Water Meter Cage Installed
- Inspector Punch Items
- ALC Electrical Punch Walk
- Neighboring Yard Restoration for ALC Electric



Work In Progress:

- ALC Sitework Completion
- ALC Remaining Punchlist



Upcoming work:

- TC Surface Coating Touch Ups
- Civil punch list walk for all Phase I sites will take place during ALC civil punch walk
- Fence & Bollard Installation



Phase II - Sitework, Additions & Renovations



- Galewood ES Groundbreaking **06.06.2022**
- Galewood ES, Washington ES, WECC Sitework Begins **06.13.2022**
- Washington ES Groundbreaking **06.13.2022**



Phase II – CHS Sitework, Additions & Renovations



Completed Since Last Update:

- Building Pad Set
- Most Underground Utilities set
- Soil Stabilization at the North end of the Aux Gym Parking Lot

Work In Progress:

- Foundation Layout
- Building Footing Excavation
- Underground Utility Completion
- Retention Pond Construction

Upcoming work:

- Footing Completion
- Parking Lot Sitework
- Kitchen Renovation/Break Room Upgrade



- Construction Fencing goes up starting 06.11.2022
- Earthwork Begins at each elementary school and Weymouth starting 06.13.2022

