

GRANGER

ADVANCE THE ART OF BUILDING

CONSTRUCTION
UPDATE

November 2022

2020

BOND

CHARLOTTE PUBLIC SCHOOLS



Tennis Courts, Concession Building & ALC



Completed Since Last Update:

- Final Grading

Work In Progress:

- ALC Exterior Fencing

Upcoming work:

- Tennis Court Light Pole Repainting (Spring 23)
- Tennis Court Fencing Fixes (Spring 23)
- ALC Fence Installation (2022)



Phase II – CHS Sitework, Additions & Renovations

Completed Since Last Update:

- Doorway Portals
- Structural Block
- Rough Electrical
- Old Chiller Removal
- Remaining Speedbumps



Work In Progress:

- Interior Block Walls
- Block Infills at Existing Windows
- Plumbing Tunnel Work



Upcoming work:

- Interior Block walls cont.
- Frost Stoops
- Steel Joist, Beams & Deck
- Roofing

Phase II – GES Sitework, Additions & Renovations



Completed Since Last Update:

- Interior Above Ceiling Electrical & Fire Alarm (partial)
- Exterior Site Lighting



Work In Progress:

- Structural Block Walls
- (Paused during November for CHS Block Advancement)



Upcoming work:

- Structural Block Walls Continue
- MEP Rough-In
- Media Center Ceiling & Lights

Phase II – WES Sitework, Additions & Renovations



Completed Since Last Update:

- Temporary Egress Work
- Underground Rough-In
- Add'l Grading

Work In Progress:

- Rough-In MEP

Upcoming work:

- Structural Block



Phase II – WECC Sitework

Completed Since Last Update:

- N/A

Work In Progress:

- N/A

Upcoming work:

- ADA Handrail



Phase II – Service Center Sitework



Completed Since Last Update:

- N/A

Work In Progress:

- N/A

Upcoming work:

- Work Complete

